Approved For Release 2001/03/04: CIA-RDP81B00961R000100120033-7 SECRET

OSA-0681-62

6 August 1962

MEMORANDUM FOR THE RECORD

25X1A

SUBJECT: Trip Report to

25X1A

On 1 August 1962 Messrs 25X1A visited the office in The purpose of the visit was to inspect construction in progress on the addition 25X1A to existing building and to review the Construction Contract. 25X1A Contract: A contract to erect the additional

Conbuilding was signed between the owner and the struction Company on 6 June 1962 in the amount of 25X1A 25X1A Change Order No. 1 was prepared and signed on 20 June 1962 deleting some work from the contract thereby reducing the total The adjusted contract price 25X1A cost of the contract by is therefore 25X1A

25X1A Construction Co. was given Construction: verbal orders to proceed with construction on 6 June 1962. Work was started 9 June 1962. The following work is in progress:

(1)	Relocating utility lines	98%	complete
(2)	Excavation for foundation	80%	÷ \$
(3)	Excavation for basement floors	60%	¢ 🙀
(4)	Concrete foundations	80%	7.9
(5)	Reinforcement steel in place for basement walls	60%	₹ Ģ
(6)	Concrete forms for base ment walls in place	40%	3 4

2. The contractor's schedule is for placing concrete in the basement walls 3 August 1962. The contractor was delayed several weeks by a strike of steel works. Since settlement of strike, he has increased his steel working crews and is about on schedule.

DOCUMENT NO. HE SHEETS IN CLASS.

Approved For Release 2001/03/04: 6 A-RDP81B00961R000100120033-7 DAYE: 24/4/8/ HEVIEWER: 064540

Approved For Release 2001/03/04 CIA-RDP81B00961R000100120033-7

05A-0681-62 Page Two

- 3. During excavation, four boulders exceeding \(\frac{1}{2} \) cubic yard each were uncovered. Since the specifications state any boulder over \(\frac{1}{2} \) cubic yard in size shall be paid for separately at the price stated in the bid proposal, it will be necessary to prepare Change Order No. 2 which will be a slight increase of a few hundred dollars to the contract price.
- 4. The contractor appears to be running a very orderly and clean job. The work in progress is well supervised and planned.

25X1A

Installations Engineer
Materiel Division
OSA-DD/R

25X1A

MD/OSA:
Dist: 1

1 - C/MD/OSA

1 - AD/OSA

1 - DD/OSA

1 - Admin/OSA

1 - RIB/OSA